



Carrier Bryant VRF Controls Checklist

Site Name:

Address:

City, State:

Contact:

Zip:

Phone:

Carrier Enterprise Technical Services

Touch Screen Central
40VM900006

Qty.

BACnet Interface
40VM900052

Qty.

LonWorks Interface
40VM900053

Qty.

Touch Screen Option – 40VM900006:

IP Address:

Subnet Mask:

Default Gateway:

24 VAC power supplied to control.

Yes

No

All control wiring is stranded, 2-conductor, non-polarity, shielded wire 16 AWG.

Yes

No

If not, enter what was used here.

Indoor unit(s) / MDC unit(s) daisy chain connected to Touch Screen X1, Y1 terminals.

Yes


No

Wire shield is secured to "E" terminal per install instructions.


Yes

No

Back of
Touch
Screen
Controller



24VAC



Max. 8 Refrigeration
Systems and Max.
64 indoor units per
X, Y group

Outdoor
unit

Outdoor
unit

Outdoor
unit

Outdoor
unit

Indoor unit

Indoor unit

Indoor unit

Indoor unit



Carrier Bryant VRF Controls Checklist

BACnet Interface – 40VM900052:

IP Address:

Subnet Mask:

Default Gateway:

24 VAC power supplied to control.

Yes No

All control wiring is stranded, 2-conductor, non-polarity, shielded wire 16 AWG.

Yes No



If not, enter what was used here.

Indoor unit(s) / MDC unit(s) daisy chain connected to BACnet Com 0 - X, Y terminals.

Yes No

Wire shield is secured per install instructions.

Yes No



LonWorks Interface – 40VM900053:

24 VAC power supplied to control.

Yes No

All control wiring is stranded, 2-conductor, non-polarity, shielded wire 16 AWG.

Yes No

If not, enter what was used here.

Indoor unit(s) / MDC unit(s) daisy chain connected to LonWorks Interface X, Y terminals.

Yes No

Wire shield is secured per install instructions.

Yes No



Carrier Bryant VRF Controls Checklist

Start Up Assistance Request

For start-up assistance - coordinate with CE NE Technical Support a minimum of 2 weeks prior to the expected start-up date. Send us this fully completed form to request an assisted commissioning. Please fill and send both to:

CNE.TechService@carrierenterprise.com.

Are controls being commissioned at the same time as equipment. Yes No

1st Choice Scheduled Date:

2nd Choice Scheduled Date:

Once received our VRF Specialist will call to review these forms, once reviewed CE NE will confirm a date for commissioning.

Forms must be completed by Installing Contractor:

Today's Date:

Company Name:

Technician / Installer:

Signature:

By signing this the contractor confirms all information provided is correct. If CE NE arrives on site and system is not ready for commissioning additional fees may be charged.