



Crossover Startup Report

Startup Date:

Install Date:

Tech Name:

Equipment Brand:

Carrier Enterprise Technical Services

Site Name:

Contractor:

Address:

Address:

City, State:

City, State:

Zip:

Zip:

Contact:

Contact:

Phone:

Phone:

Outdoor Unit Md.:

Serial:

Indoor Unit Md.:

Serial:

Type of Control: KSACN1201AAA 1401 24-Volt Model of Thermostat:

DIP Switch Settings: DIP ON is Checked / OFF is Unchecked: SW1: 1 2 3 4

SW2: 1 2 3 4 SW3: 1 2 3 4 SW4: 1 2 3 4

S4: 1 2 3 4 S1: S2: 1 2 S3:

If KSACN1401AAA, are there more than one 1401's? Yes No # of 1401's

Is each CN1 a different address? Yes No How many MU(A,H)As are connected?

Line Set Information: New Existing

Liquid Size:

Suction Size:

Length: Additional Refrigerant Charge:

Oz.

Outdoor Temp at Startup: °F

Indoor Temp at Startup: °F

Additional Refrigerant Charge Amount Added:

oz.

Cooling Mode – High Pressure:

PSIG /

Low Pressure:

PSIG

Heating Mode – High Pressure:

PSIG /

Low Pressure:

PSIG

Note: Measure after 20 min. of operation, not all units have both refrigerant connections.

Outdoor Unit Power Supply: L1-L2:

Volts / L1-G

Volts / L2-G

Volts

Indoor Unit Power Supply L1-L2:

Volts / L1-G

Volts / L2-G

Volts

Additional Comments / Service Settings Performed: