



Crossover Startup Report

Startup Date:

Install Date:

Tech Name:

Equipment Brand:

**Carrier Enterprise
Technical Services**

Site Name:

Contractor:

Address:

Address:

City, State:

City, State:

Zip:

Zip:

Contact:

Contact:

Phone:

Phone:

Outdoor Unit Md.:

Serial:

Indoor Unit Md.:

Serial:

Control Scenario: 1 2 3

Type of Control: KSACN1201AAA 1401/1501 24-Volt Model of Thermostat:

DIP Switch Settings: DIP ON is Checked / OFF is Unchecked:

Indoor Unit – SW1: 1 2 3 4 SW2: 1 2 3 4 SW3: 1 2 3 4

SW4: 1 2 3 4 SW5: 1 2 3 4 S4: 1 2 3 4 SW2-4: S3:

If KSACN1401/1501AAA, are there more than one? Yes No # of 1401/1501's

Is each S1 a different address? Yes No How many MU(A,H)As are connected?

Outdoor Unit – S1: 1 2 3 4

Line Set Information: New Existing Liquid Size: Suction Size:

Length: Additional Refrigerant Charge: Oz.

Outdoor Temp at Startup: °F Indoor Temp at Startup: °F

Additional Refrigerant Charge Amount Added: oz.

Cooling Mode – High Pressure: PSIG / Low Pressure: PSIG

Heating Mode – High Pressure: PSIG / Low Pressure: PSIG

Note: Measure after 20 min. of operation, not all units have both refrigerant connections.

Outdoor Unit Power Supply: L1-L2: Volts / L1-G Volts / L2-G Volts

Indoor Unit Power Supply L1-L2: Volts / L1-G Volts / L2-G Volts

Additional Comments / Service Settings Performed: